

PROJECT	<b>CONSTRUCTION, AC &amp; MAINTENANCE WORKSHOP</b>
DATE OF CONTRACT	5 December 2007
CLIENT'S NAME	(IEC) Industrial Engineering Company/ WAHA Oil Company
PROJECT LOCATION	Samah Oilfields, WAHA, Libya
PROJECT DURATION	9 Months
PROJECT VALUE	LYD 1,950,000.00
SCOPE OF WORK	The scope of work comprises of design and construction of a workshop for welding, AC repair and construction equipment maintenance with covered area of 3000 sqm. The steel structure consists of 8m high and 20m span portal frames with provision of two gantry cranes of 5 and 10 tons. A mezzanine floor with composite roof construction provides space for storage, facilities and offices.
MOBILISATION	A team of Site Engineers, Safety engineers and technicians is on site.
PROGRESS STATUS	Subcontract was signed with IEC as IEC had failed to start work due to lack of related expertise. WAHA being the owner and an older client of Makco recommended Makco to IEC.  Being a fast track project, design along with procurement of off shore materials was completed well ahead of construction schedule. Foundations and Steel Structure with cranes are installed.
MATERIALS	LC for materials amounting to 70% of the contract value received and related materials inspected and delivered on site
FORCAST	Further activities are on hold due to client pending contractual obligations.

